

# St. Petersburg Christian School New Classroom Building

Construction Update  
February 20<sup>th</sup>, 2012



## Recent Developments:

- Underground storm vault piping complete.
- First floor concrete columns have been poured.



Top of wall tie beam construction in progress.

## This Week:

Monday

- Top of wall concrete tie beam preparation to continue.

Tuesday

- Top of wall concrete tie beam preparation to continue.

Wednesday

- Complete top of wall concrete tie beams.

Thursday

- Start installation of steel columns and joists.

Friday

- Continue installation of steel joists and decking.

## Up Next:

- Prepare second floor metal decking for concrete.
- Start second floor masonry wall construction.
- First floor interior wall framing to start.